

Attachment 10-1. Cultural Resources Survey Progress as of November 10, 2019.

Facility County, State	Project Miles				Project Acres			
	Surveyed Miles	Not Surveyed Miles	Project Total Miles	Miles Percentage Surveyed	Surveyed Acres	Not Surveyed Acres	Project Total Acres	Acres Percentage Surveyed
H-605 Pipeline Right-of-Way	0.47	0.00	0.47	100.0%	7.86	0.00	7.86	100.0%
Pittsylvania, VA	0.47	0.00	0.47	100.0%	7.86	0.00	7.86	100.0%
H-650 Pipeline Right-of-Way	70.06	4.57	74.63	93.9%	1081.70	74.97	1156.67	93.5%
Pittsylvania, VA	26.27	0.14	26.41	99.5%	395.09	4.89	399.97	98.8%
Rockingham, NC	25.56	1.17	26.73	95.6%	398.02	19.78	417.79	95.3%
Alamance, NC	18.23	3.26	21.49	84.8%	288.60	50.30	338.90	85.2%
Temporary and Permanent Access Roads	29.89	2.42	32.31	92.5%	91.60	7.92	99.52	92.0%
Pittsylvania, VA	11.54	0.75	12.29	93.9%	35.17	2.54	37.71	93.3%
Rockingham, NC	12.55	0.29	12.84	97.7%	38.49	1.04	39.53	97.4%
Alamance, NC	5.80	0.98	6.78	85.5%	17.94	3.04	20.98	85.5%
Caswell, NC	0.00	0.40	0.40	0.0%	0.00	1.29	1.29	0.0%
Cathodic Protection Groundbeds					1.14	0.62	1.75	64.8%
Pittsylvania, VA					0.53	0.62	1.15	46.2%
Rockingham, NC					0.02	0.00	0.02	100.0%
Alamance, NC					0.59	0.00	0.59	100.0%
Aboveground Facilities					30.29	0.01	30.30	100.0%
Pittsylvania, VA					19.13	0.01	19.14	99.9%
<i>Lambert Compressor Station & Interconnect / MLV 1</i>					19.09	0.01	19.10	99.9%
<i>MLV 2</i>					0.02	0.00	0.02	100.0%
<i>MLV 3</i>					0.02	0.00	0.02	100.0%
Rockingham, NC					9.78	0.00	9.78	100.0%
<i>LN 3600 Interconnect</i>					4.58	0.00	4.58	100.0%
<i>T-15 Dan River Interconnect / MLV 4</i>					5.17	0.00	5.17	100.0%
<i>MLV 5</i>					0.02	0.00	0.02	100.0%
Alamance, NC					1.39	0.00	1.39	100.0%
<i>MLV 6</i>					0.02	0.00	0.02	100.0%
<i>MLV 7</i>					0.02	0.00	0.02	100.0%
<i>T-21 Haw River Interconnect / MLV 8</i>					1.35	0.00	1.35	100.0%
Contractor Yards					119.18	55.63	174.81	68.2%
Pittsylvania, VA					67.24	30.86	98.10	68.5%
Rockingham, NC					29.76	0.01	29.77	100.0%
Alamance, NC					22.08	0.00	22.08	100.0%
Caswell, NC					0.09	24.76	24.85	0.4%
Project Total	100.42	6.99	107.41	93.5%	1331.77	139.15	1470.92	90.5%